



United States  
General Accounting Office  
Washington, D.C. 20548

Resources, Community, and  
Economic Development Division

B-276266

March 4, 1997

The Honorable John R. Kasich  
Chairman, Committee on the Budget  
House of Representatives

Subject: Department of Energy: Major System Acquisitions From 1980  
Through 1996

Dear Mr. Chairman:

As requested, we are providing you with a listing of the major system acquisitions (MSA) that were conducted by the Department of Energy (DOE) between 1980 and 1996. Major systems are those projects that are critical to fulfilling an agency mission, entail the allocation of relatively large amounts of resources, and warrant special management attention. The enclosed table lists whether they were completed, terminated, or ongoing as of June 1996 and provides costs and schedule data associated with each. These data were compiled as part of our report entitled Department of Energy: Opportunity to Improve Management of Major System Acquisitions (GAO/RCED-97-17, Nov. 26 1996).

As discussed in our report, DOE has spent tens of billions of dollars on projects over the past decade and a half, many of which experienced significant cost overruns<sup>1</sup> and delays, and some have never been completed. These activities have involved large-scale first-of-a-kind projects requiring substantial construction and other expenses. These activities have included developing and producing nuclear weapons; operating nuclear reactors, uranium enrichment plants, and plutonium production plants; performing research and development on both military and civilian uses of nuclear energy; promoting and funding nuclear and other sciences; fostering energy conservation and efficiency; managing federal petroleum reserves; and, more recently, cleaning up environmental contamination resulting from the Department's past operations.

---


<sup>1</sup>Cost overruns are increases from a project's original cost estimate.

B-276266

As shown in the table, from 1980 through 1996, DOE conducted 80 projects that it designated as MSAs, and it has completed 15 of these projects. Most of them were finished behind schedule and with cost overruns. Thirty-one other projects were terminated prior to completion, after expenditures of over \$10 billion. The remaining 34 projects are ongoing. Cost overruns and "schedule slippage" have occurred and continue to occur on many of the ongoing projects.

We performed this work during the first 2 weeks of February 1997 in accordance with generally accepted government auditing standards. Please contact me on (202) 512-3841 if you or your staff have any questions. Major contributors to this report include William M. Seay and William F. Fenzel.

Sincerely yours,

A handwritten signature in black ink, appearing to read 'Victor S. Rezendes', with a large, stylized flourish extending to the right.

Victor S. Rezendes  
Director, Energy, Resources,  
and Science Issues

Enclosure

# HISTORY OF THE DEPARTMENT OF ENERGY'S MAJOR SYSTEM ACQUISITIONS FROM 1980 THROUGH 1996

Project name and construction line item number <sup>a</sup>	Dollars in millions				Schedule		
	Original cost estimate	Final cost	Cost at termination	Current cost estimate	Original completion date	Actual completion date	Termination date
10 MWe Central Receiver Solar Thermal Power Plant (76-2-b)	\$108.0	\$139.6			N/A	July 1987	
1-2 GeV Synchrotron Radiation Source (Advanced Light Source) (87-R-406)	\$145.3	\$146.0			March 1992	March 1993	
6-7 GeV Synchrotron Radiation Source (Advanced Photon Source) (89-R-402)	\$626.9	\$798.8			March 1996	February 1996	
Continuous Electron Beam Accelerator Facility (87-R-203)	\$262.6	\$513.1			March 1992	March 1995	
Ebullated Bed (H-Coal) Pilot Plant	\$110.2	\$277.9			March 1980	September 1982	
Fuels and Materials Examination Facility (78-6-f)	\$167.6	\$233.8			June 1983	August 1984	
Hanford Environmental Compliance (89-D-172)	\$262.3	\$242.4			March 1996	December 1995	
High Energy Laser Facility (NOVA) (78-4-a)	\$195.0 <sup>b</sup>	\$177.7 <sup>b</sup>			September 1983	December 1985	
Mirror Fusion Test Facility (78-3-a)	\$132.5	\$363.8			September 1981	February 1986	
Stirling Engine Systems Development	N/A	\$130.0			N/A	December 1989	
Strategic Petroleum Reserves	\$2,489.0	\$2,461.0			June 1991	September 1991	
Tokamak Fusion Test Reactor (76-5-a)	\$390.6	\$497.5			June 1981	December 1982	
Tritium Loading Facility Replacement (88-D-130)	\$125.4	\$409.2			September 1989	December 1993	
Waste Isolation Pilot Plant (77-13-f)	\$737.0	\$709.9			June 1988	March 1991	
West Valley Demonstration Project	\$446.0	\$1,008.5			March 1988	August 1995	
50 MWe Geothermal Demonstration Power Plant (80-G-001)	\$70.0		\$28.0		March 1982		January 1982
Advanced Isotope Separation Program	N/A		\$275.3		N/A		May 1982

Project name and construction line item number <sup>a</sup>	Dollars in millions				Schedule		
	Original cost estimate	Final cost	Cost at termination	Current cost estimate	Original completion date	Actual completion date	Termination date
Clinch River Breeder Reactor	\$699.0		\$1,600.0		1979		December 1983
Compact Ignition Tokamak (88-R-902)	\$444.5		\$107.1		September 1993		1992
Electric Vehicle Project	N/A		\$180.0		N/A		1983
Elmo Bumpy Torus Proof-of-Principle (80-MF-3)	\$173.9		\$28.1		June 1982		1984
Fuel Processing Restoration (85-D-139)	\$270.0 <sup>b</sup>		\$305.8 <sup>b</sup>		September 1992		April 1992
Fusion Materials Irradiation Test Facility (78-3-b)	\$134.4		\$105.9		September 1983		1985
Gas Centrifuge Enrichment Plant (78-8-g)	\$5,100.0		\$2,814.1		June 1993		June 1985
Hanford Waste Vitrification Plant (88-D-173)	\$1,010.2		\$418.3		September 1996		August 1996
High BTU Synthetic Pipeline Gas Demonstration Plant (CONOCO)	\$198.8		\$53.7		March 1981		July 1981
High BTU Synthetic Pipeline Gas Demonstration Plant (ICGG)	\$156.8		\$77.8		March 1981		July 1981
Intersecting Storage Accelerator (78-10-b)	\$398.6		\$201.3		June 1986		1983
Low-Level Waste Disposal Facilities (94-D-406)	\$141.8		\$7.0		September 2004		September 1996
Medium BTU Industrial Fuel Gas Demonstration Plant	\$93.0		\$65.6		September 1981		July 1981
Monitored Retrievable Storage Project (93-D-406) <sup>c</sup>	N/A		\$35.7		N/A		N/A
Multi-Tank Waste Storage Facility (93-D-183)	\$240.0		\$56.1		June 1999		December 1995
New Production Reactor Capacity (92-D-300)	N/A		\$1,257.0		2000		October 1992
Plutonium Recovery Modification Project (89-D-125)	\$370.8 <sup>b</sup>		\$24.3 <sup>b</sup>		September 1997		October 1990
Process Facility Modification (84-D-135)	\$140.0 <sup>b</sup>		\$57.9 <sup>b</sup>		N/A		June 1988
Reactor Safety Assurance (80-D-150)	\$109.1 <sup>b</sup>		\$15.6 <sup>b</sup>		September 1994		June 1994

## ENCLOSURE I

## ENCLOSURE I

Project name and construction line item number <sup>a</sup>	Dollars in millions				Schedule		
	Original cost estimate	Final cost	Cost at termination	Current cost estimate	Original completion date	Actual completion date	Termination date
Reactor Seismic Improvements (92-D-141)	\$103.4		N/A		September 1996		August 1993
Solvent Refined Coal Demonstration Plant (SRC-2)	N/A		\$70.8		September 1984		July 1981
Solvent Refined Coal Demonstration Plant (SRC-1)	N/A		\$190.7		June 1984		August 1984
Space Nuclear Reactor Power System (86-N-105)	\$22.7 <sup>b</sup>		\$36.3 <sup>b</sup>		December 1988		1992
Special Nuclear Materials Research and Development Laboratory Replacement (88-D-105)	\$210.0 <sup>b</sup>		\$37.0 <sup>b</sup>		March 1994		February 1991
Special Isotope Separation Project (86-D-148)	\$530.0 <sup>b</sup>		\$85.0 <sup>b</sup>		March 1995		N/A
Strategic Petroleum Reserve Expansion	\$1,460.0		\$6.0		N/A		December 1993
Superconducting Super Collider (90-R-106)	\$5,893.6		\$2,201.9 <sup>d</sup>		March 1998		October 1993
Tokamak Physics Experiment (94-E-200)	\$694.0		\$73.7		September 2000		1995
Uranium Solidification Facility (formerly Fuel Production Facility) (85-D-145)	\$85.0 <sup>b</sup>		\$116.3 <sup>b</sup>		March 1988		February 1994
Albuquerque Laboratory Environmental Restoration Project (AL-1)	<sup>e</sup>			1,348.0	N/A		2010
Albuquerque Production Environmental Restoration Project (AL-2)	<sup>e</sup>			\$254.0	September 2019		2014
Albuquerque Environmental Restoration Project GJPR, MRAP (AL-5)	<sup>e</sup>			<sup>e</sup>	September 2004		September 2004
AVLIS R&D Project <sup>f</sup>	N/A			\$1,304.9	N/A		October 1993
B-Factory (94-G-304)	\$293.2			\$293.2	March 1998		September 1998
Chemistry and Metallurgy Research Upgrade (95-D-102)	\$204.0			\$223.6	September 2003		September 2002
Defense Waste Processing Facility (81-T-105)	\$1,529.5			\$2,470.7	March 1990		November 1996
Environmental, Safety, and Health Enhancements (90-D-126)	\$26.8			\$95.5	June 1994		September 1996

Project name and construction line item number <sup>a</sup>	Dollars in millions				Schedule		
	Original cost estimate	Final cost	Cost at termination	Current cost estimate	Original completion date	Actual completion date	Termination date
Environmental Molecular Sciences Laboratory (91-E-100)	\$217.8			\$229.9	September 1995		September 1997
Facilities Capability Assurance Program (88-D-122) <sup>9</sup>	N/A			\$447.7	N/A		N/A
Fermilab Main Injector (92-G-302)	\$197.0			\$259.3	September 1996		June 1999
Fernald Environmental Management Program	°			°	September 2023		September 2020
Formerly Utilized Sites Remedial Action Project	\$706.0			\$2,500.0	2001		2016
High-Level Waste Removal From Filled Waste Tanks (93-D-187)	\$88.6			\$828.2	September 1999		September 2008
High-Level Waste Tank Farm Replacement (91-D-172)	\$296.2			\$91.2	September 1998		June 1996
Idaho National Engineering Laboratory Environmental Restoration Project	°			\$3,365.0	September 2019		2023
Initial Tank Retrieval System (94-D-407)	\$245.0			\$358.2	March 2010		March 2010
Non-Radioactive Hazardous Waste Management (83-D-148)	\$20.7			\$165.7	June 1986		June 1997
Nonnuclear Reconfiguration, Complex-21 (93-D-123)	\$26.0			\$198.1	N/A		June 1998
Nuclear Weapons Research, Development, and Testing Facilities Revitalization Phase II (88-D-106) Phase III (90-D-102) Phase IV (92-D-102) Phase V (94-D-102)	\$361.4 \$70.1 \$96.4 \$82.0			\$306.6 <sup>h</sup> \$106.3 \$95.8 \$37.4	September 1993 September 1993 September 1996 December 1997		June 1998 June 1998 September 1997 March 1998
Oak Ridge Operations Office (Environmental Restoration Project)	°			°	N/A		N/A
Plantwide Fire Protection, Phases I and II (90-D-149) <sup>i</sup>	\$321.2			\$159.7	June 1997		December 1999
Radioactive Waste Management Complex Transuranic Waste Treatment and Storage Facility (90-D-177)	\$146.5			\$154.9	September 1994		April 1999

Project name and construction line item number <sup>a</sup>	Dollars in millions				Schedule		
	Original cost estimate	Final cost	Cost at termination	Current cost estimate	Original completion date	Actual completion date	Termination date
Relativistic Heavy Ion Collider (91-G-300)	\$497.1			\$616.5	June 1997		June 1999
Replacement High-Level Waste Evaporator (89-D-174)	\$46.7			\$154.1	March 1993		December 1997
Richland Environmental Restoration Project	°			\$21,860.0	September 2018		September 2047
Rocky Flats Environmental Technology Site Environmental Restoration Project	°			°	June 2011		N/A
Savannah River Site Environmental Restoration Project	°			°	September 2019		September 2019
Security Enhancement, Pantex Plant (88-D-123)	\$110.0			\$130.0	June 1994		September 1997
Solid Waste Operations Complex (94-D-411) <sup>b</sup>	\$290.3			N/A	September 1998		N/A
Uranium Mill Tailings Remedial Action--Ground Water Restoration	\$777.0			\$574.0	N/A		September 2014
Uranium Mill Tailings Remedial Action--Surface Project	\$992.5			\$1,349.0	September 1992		September 1998
Weldon Spring Remedial Action Project	\$357.7			\$865.0	September 1995		2001
Yucca Mountain Site Characterization Project <sup>a</sup>	\$3,200.0			\$4,300.0	May 1991		March 2002

## Legend

N/A = Cost or schedule information not available or not yet developed

Note: All costs, unless otherwise specified, are "total project costs." The cost data were obtained from initial budget submissions, final cost reports, and other data provided by the Department of Energy (DOE)

<sup>a</sup>Projects that are not funded as construction line items do not have project numbers<sup>b</sup>These amounts represent the project's "total estimated cost," which includes costs for such things as land, engineering, design, and construction. Other costs, such as research and development, conceptual design, start-up, and initial training, are not available.<sup>c</sup>The Monitored Retrievable Storage Project was terminated, however, portions of the project were continued and have now been combined with other activities into the Civilian Radioactive Waste Management Strategic System.

## ENCLOSURE I

## ENCLOSURE I

<sup>a</sup>The termination activities for the Superconducting Super Collider are not yet complete. The cost at termination for this project is based on data through fiscal year 1996.

<sup>b</sup>DOE's original and/or current cost estimates for these environmental restoration projects do not estimate costs through their completion.

<sup>c</sup>DOE is no longer involved in this project, however, the U.S. Enrichment Corporation has funding responsibility for AVLIS development, and its directors may take action to further develop and commercialize this technology.

<sup>d</sup>The Facilities Capability Assurance Program consists of a number of different subprograms intended to update and maintain DOE's nuclear weapons production facilities. The project was expected to be funded at a level of \$150 million annually until the deficiencies at the DOE facilities are identified and corrected. Consequently, the project does not have an original cost estimate or ending date.

<sup>e</sup>The current cost estimate for Phase II, Nuclear Weapons Research, Development, and Testing Facilities Revitalization, was reduced because one subproject--the Dual Axis Radiographic Hydrotest Facility--was established as a separate project. The estimated cost of this facility is \$85.6 million.

<sup>f</sup>The current cost estimate for Plantwide Fire Protection, Phases I and II, reflects a planned reduction in this project's scope.

<sup>g</sup>This project is being divided into three separate subprojects, of which one is currently under construction, one is on hold, and one may be included in a privatization contract. For these reasons, DOE is not maintaining cost and schedule data for this project.

<sup>h</sup>The Yucca Mountain project involves only site characterization and not the actual construction of a waste repository. Accordingly, the project is considered complete with the submission of an application to the Nuclear Regulatory Commission for authorization to construct a nuclear waste repository. The original cost and schedule reflect a 1985 estimate by DOE. In Jan. 1992, the Secretary of Energy's Energy Systems Acquisition Advisory Board approved a \$6.3 billion estimate for the Yucca Mountain project. Officials from DOE's Office of Civilian Radioactive Waste Management consider this estimate to be the project's original cost estimate.

(141029)



---

### **Ordering Information**

The first copy of each GAO report and testimony is free. Additional copies are \$2 each. Orders should be sent to the following address, accompanied by a check or money order made out to the Superintendent of Documents, when necessary. VISA and MasterCard credit cards are accepted, also. Orders for 100 or more copies to be mailed to a single address are discounted 25 percent.

**Orders by mail:**

**U.S. General Accounting Office  
P.O. Box 6015  
Gaithersburg, MD 20884-6015**

**or visit:**

**Room 1100  
700 4th St. NW (corner of 4th and G Sts. NW)  
U.S. General Accounting Office  
Washington, DC**

**Orders may also be placed by calling (202) 512-6000  
or by using fax number (301) 258-4066, or TDD (301) 413-0006.**

**Each day, GAO issues a list of newly available reports and testimony. To receive facsimile copies of the daily list or any list from the past 30 days, please call (202) 512-6000 using a touchtone phone. A recorded menu will provide information on how to obtain these lists.**

**For information on how to access GAO reports on the INTERNET, send an e-mail message with "info" in the body to:**

**[info@www.gao.gov](mailto:info@www.gao.gov)**

**or visit GAO's World Wide Web Home Page at:**

**<http://www.gao.gov>**

---

**United States  
General Accounting Office  
Washington, D.C. 20548-0001**

<p><b>Bulk Rate Postage &amp; Fees Paid GAO Permit No. G100</b></p>
---

**Official Business  
Penalty for Private Use \$300**

**Address Correction Requested**

---